

# MINOS NEAR DETECTOR

- Status
- Plans for Installation and Commissioning









# **MINOS** Detectors

- 1" Fe/1cm plastic scintillator
- 4.1 cm transverse segmentation
- WLS fiber readout into multi-anode PMTs






Near Detector readout single ended


#### Near Detector

Smaller than Far Detector

• 282 planes (153 scintillator), partial instrumentation

• 980t, 4.8m x 3.8m x 16.6m






1.2T magnetic field


### Near Detector Function

First 120 planes: each plane instrumented

Last 162 planes: multiplexed spectrometer region



#### Readout Electronics



• Electronics Assembly nearly complete


• Checkout >50% complete

Component Count (not counting ~10% spares):
9328 MENUS
583 MINDERS
81 MASTERS

#### Near Detector Status

- All ND planes ready for installation
  - Staging at New Muon —
  - Rack assembly in progress
  - Beneficial Occupancy: Jan. 31, 2004






- Integration tests: 8 spectrometer planes
  - Prior to B.O., test integration of planes, fiber cables, PMTs, electronics, Light Injection
  - Possibly readout with DAQ, schedule permitting

#### Installation

- Installation expected to start ~ 6-8 weeks after Beneficial Occupancy
- Aim for 2 planes/day
  - Stage from NMS to MINOS Surface Building
  - Expect O(30) weeks to complete





# Commissioning

- Aim to commission planes as they go in
  - Light leaks
  - basic functioning, operational parameters of scintillator,
     PMT, electronics, Light Injection system
- Great experience gained at Calibration Detector at CERN
- Hope to demonstrate interactions in 1<sup>st</sup> few minutes of neutrino beam.