
#### Near Detector Installation

#### John Voirin Task Manager


- Group Leader: Mech. Installation Grp. PPD
- Qualifications: Degrees:
  - B.S. Economics -M.S. Industrial Management
- Experience: Rigging coordinator for CDF Detector movement.
- Fermilab employee for 23 years
- Task manager for various fixed target experiments.
- But most of all:

#### > We have already built this.




# We have handled all 281 planes at least twice.





## Mounting the Scintillator



#### Storing On Temporary Racks



# The Plan

#### Retrieve a Plane from New Muon Lab



# Stage them in MSB



Pick strongback with shaft crane and bring it down to the bottom of the shaft.

Two Operators


# ➤ Positioning fixture, Cart, Strongback



#### Transfer to Positioning Fixture



#### Transfer



#### Transfer



Cart is moved to Minos Hall Where we use the Hall crane to place it on the detector stand.


## At this time other people get busy



#### Cart > Shaft



#### So We Rotate 90 degrees





#### Take over shaft and LOWER



# At Bottom we return to Horizontal





Cart is too tall for shaft crane. We will use outside crane through hatch in MSB roof.



## We need to bring in 60' coils



# We will bring in the coils ahead of schedule and store then in Minos Hall.

When all Planes are assembled we will insert the coils and hook up the cooling system.

#### Hazards

- Rigging heavy loads
- Pinch points
- Working from heights
- Delicate equipment
- Sharp edges on planes
- Slippery/Wet environment
- Working with power tools
- Working underground

#### Mitigation of Hazards

- Daily toolbox meetings.
- Extensive planning.
- Proper PPE usage.
- Individuals will know their task and be cross trained.
- Special training for underground work.
- Develop a routine.
- EXPERIENCE

#### Schedule

- We schedule for an average of two planes installed per day.
- Blank Planes require less check out time but more time to retrieve. We hope to do better as we go.
- We will stage three strongbacks in MSB and then install them as time permits.
- We want to start each day at the same point as the day before.

#### Questions???