



Fermilab

WORK PERMIT AND NOTIFICATION FORM

(Follow Instructions below)

BD/ECM ¹²
REVIEW COMPLETED

Project/Activity General Information:

Building Name or Sight Location: Tevatron Tunnel@C-0& C-0 Hall FIMS #: 701030 Project # 125
Job Description: Reconfigure Beam Line @ C-0 Tevatron

Division/Section Supervising Work: Beams Division Landlord Division/Section: Beams Division
Task Manager/Construction Coordinator: Delmar F. Miller Jr. Phone #: x2154 Pager #: 0804
Subcontractor: Taft Contracting, Inc. Phone #: 708-656-7500 Pager #: 0804
Est. Starting Date: 01-13-03 Est. Completion Date: 1-24-02

Systems Affected / Notification Required: (Check all that apply-Follow notification list on back)

☐ yes ☒ no Any Utility System (e.g., Gas, CW, ICW, DWS, LCW, Sanitary Sewer)
☐ yes ☒ no Electrical System
☐ yes ☒ no HVAC
☐ yes ☒ no Fire Protection System
☐ yes ☒ no Tele-Communication
☐ yes ☒ no Data Communication System
☐ yes ☒ no FIRUS System
☐ yes ☒ no Roof Systems
☐ yes ☒ no Parking Lot, Hardstand, Road or Turf
☐ yes ☒ no Other (Specify): no

Permits Required: (Check all that apply)

☒ yes ☐ no Welding, Cutting, Brazing (Fermi Fire Dept.)
☐ yes ☐ no Fire Protection System Disablement (FESS)
☐ yes ☐ no Confined Space Entry (ES&H manual 5063)
☐ yes ☐ no Electrical Hazard Analysis/Work Permit (FESHM 5042)
☐ yes ☐ no Potable Water Permit (ES&H Manual 8050)
☐ yes ☐ no Radiological Work Permit (landlord Div./Sect. RSO)
☐ yes ☐ no Excavation Permit (FESHM 7030)
☐ yes ☐ no Environmental Permits
☐ yes ☐ no Sanitary Sewers (ES&H Manual 8025)
☐ yes ☐ no Other (Specify): no

Training Required: (Answer All)

☒ yes ☐ no Oxygen Deficiency Hazard (ODH)
☒ yes ☐ no Radiation Worker
☒ yes ☐ no GERT
☐ yes ☒ no Confined Space
☐ yes ☒ no Respiratory Protection
☐ yes ☒ no Other (specify) no
☐ yes ☒ no Other (specify) no

Special Precautionary Note: See Hazard Analysis & Task Schedule * There appears to be no need to cut, grind, or burn radioactive material. If that need does arise, Rad Safety must be contacted prior to that activity.
ODH BARriers to be re-established at end of job, RVL

Signatures

Task Manager/Construction Coordinator: _____ Date: _____
Building Manager: Douglas D. Allen Date: 12/5/02
Landlord Div/Sec SSO: R. N. L. 12/6/02 M. Bernardi * Date: 12/5/02

M. B. 12/5/02

Project Hazard Analysis Form

This form is to be completed by the construction subcontractor or Fermilab Task Manager for acceptance prior to the Notice to Proceed. In addition, this form is to be maintained at the site where the work is being performed. This is a dynamic document which requires modifications as the project moves from start to finish.

Job Title C-0 Beam Line Reconfiguration
Contract/Change Order Number _____
Job Location Tevatron Tunnel @ C-0 & C-0 Hall

Subcontractor

Company TAFT CONTRACTING, INC.
Project Manager _____
Phone 708-656-7500
Page _____
Superintendent _____
Phone 708-656-7500
Page _____
ES&H Rep. _____
Phone _____
Page _____

Fermilab

Project Manager Peter Garbincius
Phone x3693 Pgr. 0836
TM/CC Delmar F. Miller Jr.
Phone x2154 or x2187
Page 0804
ES&H Rep. Dave Cathey
Phone 840-8362
Page 218-3445
Other _____

☒ Accepted David B. Augusto Date 12/5/02
☐ Accepted as noted _____ Date _____

Job Title C-0 Beam Line Reconfiguration

Utilizing the format below, identify hazards and safety precautions/procedures to mitigate hazards. Use as many sheets as necessary.

Phase of Work	Safety Hazard	Precaution/Safety Procedures
C-0 Beam Line Reconfiguration	General Safety Notes	All contractors must have completed Contractor Orientation, GERT, ODH & Rad Worker Training. Proper work attire, hard hat, steel toe shoes, eye protection and gloves must be worn at all times by everyone involved. Any activity that involves welding, brazing, air arcing, torch cutting or similar activities requires that the Task Manager first secure a Weld/Burn Permit from the FNAI. Fire Dept. Be certain that all hand and power tools are in good repair, and the individuals that use them are properly trained and competent. All injuries, no matter how minor they may appear to be will be immediately reported to the Task Manager and the FNAI Medical Dept.
Move Shielding Door Into C-0 Hall Using FNAI Supplied Moving Apparatus.	Dropping and/or losing control of load. Pinched or smashed fingers, toes or other related injuries. Being crushed between load and other objects or structures.	Be certain all hydraulic equipment and transport rollers are in proper working order and rated to safely handle the load. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body between the load and any structures or other objects.
Move Upstream Lambertson Magnet Into Aisle. Note: Repeat This Operation For The Two Remaining Lambertson Magnets.	Dropping and/or losing control of load. Pinched or smashed fingers, toes or other related injuries. Being crushed between load and other objects or structures.	Follow established Beams Division practices/procedures. Be certain all hydraulic equipment and transport rollers are in proper working order and rated to safely handle the load. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body between the load and any structures or other objects.

Job Title C-0 Beam Line Reconfiguration

Place Lambertson Magnet Onto Magnet Mover & Transport To Designated MVA. Note: Repeat This Operation For The Two Remaining Lambertson Magnets.

Dropping and/or losing control of load. Pinched or smashed fingers, toes or other related injuries. Being crushed between load, Magnet Mover and/or other objects or structures.

Follow established Beams Division practices/procedures. Magnet Mover is only to be operated by a qualified Beams Division employee. During transport operations the Magnet Mover operator is to be accompanied by a competent escort/spotter. Be certain all lifting devices are in proper working order and rated to safely handle the load. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body between/under the load and/or Magnet Mover and any structures or other objects.

Remove Lambertson Magnet From Magnet Mover In MVA Note: Repeat This Operation For The Two Remaining Lambertson Magnets.

Dropping and/or losing control of load. Pinched or smashed fingers, toes or other related injuries. Being crushed between/under the load, Magnet Mover and/or other objects or structures.

Be certain all overhead hoist operators are trained and competent. Use approved rigging practices. Make certain overhead hoist and all below the hook lifting devices are rated to safely handle the load and are in good condition. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body between/under the load and/or Magnet Mover or other structures and objects.

Lower Fork Lift Trucks Into MVA.

Dropping and/or losing control of load. Pinched or smashed fingers, toes or other related injuries. Being crushed between/under the load, ~~Magnet Mover~~ and/or other objects or structures.

Be certain all overhead hoist operators are trained and competent. Use approved rigging practices. Make certain overhead hoist and all below the hook lifting devices are rated to safely handle the load and are in good condition. Do not place hands or other parts of your body into any area that could result in a pinch or crush hazard.

Ensure that catalysts are in place on exhaust & CO (Carbon monoxide) Monitors are in place.

Basic Safety Rules:
ESH Admin Form #17
8/98

Page 3

Job Title C-0 Beam Line Reconfiguration

Utilizing the format below, identify hazards and safety precautions/procedures to mitigate hazards. Use as many sheets as necessary.

Phase of Work	Safety Hazard	Precaution/Safety Procedures
Remove Steel Plate From Deck.	Falling from an elevated work area. Pinched or smashed fingers toes or other related injuries. Dropping or losing control of the load.	Use approved approved fall protection devices. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Be certain that all lifting equipment is rated to safely handle the load and all operators of the lifting equipment are trained and competent.
Install TAB Support Bracket.	Falling from an elevated work area. Pinched or smashed fingers toes or other related injuries. Dropping or losing control of the load.	Use approved approved fall protection devices. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Be certain that all lifting equipment is rated to safely handle the load and all operators of the lifting equipment are trained and competent.
Remove Decking Support Beams And Stands From Tunnel And Hall.	Falling from an elevated work area. Pinched or smashed fingers toes or other related injuries. Dropping or losing control of the load.	Use approved approved fall protection devices. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Be certain that all lifting equipment is rated to safely handle the load and all operators of the lifting equipment are trained and competent.
Install Steel Shim On Tevatron Lower Floor.	Falling from an elevated work area. Pinched or smashed fingers toes or other related injuries. Dropping or losing control of the load.	Use approved approved fall protection devices. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Be certain that all lifting equipment is rated to safely handle the load and all operators of the lifting equipment are trained and competent.

Job Title C-0 Beam Line Reconfiguration

Lower "K" & "C" Blocks Into Hall.

Dropping or losing control of load. Pinched or smashed fingers toes or other related injuries. Being crushed between/under the load and other objects or structures.

Be certain all overhead hoist operators are trained and competent. Use approved rigging practices. Make certain overhead hoist and all below the hook lifting devices are rated to safely handle the and are in good condition. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body under the load.

Install "K" Blocks On Tevatron Lower Floor.

Falling from an elevated work area. Dropping or losing control of load. Pinched or smashed fingers toes or other related injuries. Being crushed between the load and other objects or structures.

Use approved approved fall protection devices. Be certain all lifting equipment is rated to safely handle the load and all operators of the lifting equipment are trained and competent. Use approved rigging practices. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body between the load and other structures or objects.

Remove Kicker Magnets And Transport To Designated MVA.

Falling from an elevated work area. Dropping or losing control of load. Pinched or smashed fingers toes or other related injuries. Being crushed between the load and other objects or structures.

Use approved approved fall protection devices. Be certain all lifting and transport equipment is rated to safely handle the load and all operators of the lifting and transport equipment are trained and competent. Use approved rigging practices. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body between the load and other structures or objects.

Basic Safety Rules:
ESH Admin Form #17
8/98

Page **5**

Job Title C-0 Beam Line Reconfiguration

Utilizing the format below, identify hazards and safety precautions/procedures to mitigate hazards. Use as many sheets as necessary.

Phase of Work	Safety Hazard	Precaution/Safety Procedures
Stack "C" Blocks In Hall.	Falling from an elevated work area. Dropping or losing control of load. Pinched or smashed fingers toes or other related injuries. Being crushed between the load and other objects or structures.	Use approved approved fall protection devices. Be certain all lifting equipment is rated to safely handle the load and all operators of the lifting equipment are trained and competent. Use approved rigging practices. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body between the load and other structures or objects.
Install Steel Plates On Top Of "C" And "K" Blocks	Falling from an elevated work area. Dropping or losing control of load. Pinched or smashed fingers toes or other related injuries. Being crushed between the load and other objects or structures. Burn/flash burn and fire hazard.	Use approved approved fall protection devices. Be certain all lifting equipment is rated to safely handle the load and all operators of the lifting equipment are trained and competent. Use approved rigging practices. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body between the load and other structures or objects. Remove all combustibles from area and follow established welding procedures.
Install 400 l/s Ion Pump.	Falling from an elevated work area. Dropping or losing control of load. Pinched or smashed fingers toes or other related injuries. Being crushed between the load and other objects or structures.	Use approved approved fall protection devices. Be certain all lifting equipment is rated to safely handle the load and all operators of the lifting equipment are trained and competent. Use approved rigging practices. Do not place hands or other parts of your body into any area that could result in a pinch or crush injury. Do not place your body between the load and other structures or objects.

Job Title C-0 Beam Line Reconfiguration

Close Shielding Door Using
FANAL Supplied Moving
Apparatus.

Dropping and/or losing control of
load. Pinched or smashed fingers,
toes or other related injuries. Being
crushed between load and other
objects or structures.

Be certain all hydraulic equipment and
transport rollers are in proper working
order and rated to safely handle the load.
Do not place hands or other parts of your
body into any area that could result in a
pinch or crush injury. Do not place your
body between the load and any
structures or other objects.

Remove Fork Lift Trucks
From MVA.

Dropping and/or losing control of
load. Pinched or smashed fingers,
toes or other related injuries. Being
crushed between/under the load,
Magnet Mover and/or other objects
or structures.

Be certain all overhead hoist operators are
trained and competent. Use approved
rigging practices. Make certain overhead
hoist and all below the hook lifting
devices are rated to safely handle the load
and are in good condition. Do not place
hands or other parts of your body into
any area that could result in a pinch or
crush injury. Do not place your body
between/under the load or other
structures and objects.

Basic Safety Rules:
ESH Admin Form #17
8/98

Page 7

Project Hazard Analysis Signature Sheet

Subcontractor TAFT CONTRACTING, INC. **Job Location** Tevatron Tunnel @ C-0 &
Contact Number _____ **Job Title** C-0 Beam Line Reconfiguration
Superintendent _____ **ES&H Rep.** _____

ES&H Information relative to this job has been reviewed with me by the subcontractor ES&H representative or Fermilab employee in charge.

[illegible]

Basic Safety Rules:
ESH Admin Form #17
18

Page 8